

LONDON

AC LTD



londonacltd.co.uk
020 3740 4470



Commissioning of an Air- conditioning System

Project Address	

Customer	

System Details	

Test Engineer	Customer
Name:	Name:
Signed:	Signed:
Date:	Date:

	Project:	System:

Report Sheet

Attended site today to commission the air conditioning system.

The system will be put through a full test run checking all indoor units in heating and cooling. Gas charges will be checked with the manufacture guidelines and using virgin refrigerant additionally charge the system if required.

All temperatures will be taken with a temperature thermistor, with the air on temperature reading from the return air grill of the indoor unit and the air off readings taken from the supply air path.

Engineer		Date:	
Comments:			



	Project:	System:
Report Sheet Condenser		

Liquid Line Lengths

1"3/8	M	1"1/8	M
7/8	M	3/4	M
5/8	M	1/2	M
3/8	M	1/4	M

Refrigerant Totals

Total Manufacture Charge:	0.00 KG
Additional Charge:	KG
Gas Type:	

Refrigerant Bottles Used

Serial:		Serial:	
Serial:		Serial:	
Serial:		Serial:	

Standing Pressure:	BAR		
Discharge Pressure Heating:	BAR	Discharge Pressure Cooling:	BAR
Suction Pressure Heating:	BAR	Suction Pressure Cooling:	BAR
Liquid Pressure Heating:	BAR	Liquid Pressure Cooling:	BAR

Engineer		Date:	
Comments:			

	Project:	System:
Test Data		

Condenser Model:		Condenser Serial:	
Indoor Model:		Indoor Serial:	
Indoor Model:		Indoor Serial:	

On Coil Heating:	°C	On Coil Cooling:	°C
Off Coil Heating	°C	Off Coil Cooling:	°C
On Site Demonstration Completed:			

Engineer		Date:	
Comments:			

	Project:	System:
Pressure Test Certificate		

Date of Test:	
---------------	--

System Description:	Full system final test from condenser to all evaporator coils
---------------------	---

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

Stage 1	3 BAR	Minimum 3 Minutes
Stage 2	15 BAR	Minimum 3 Minutes
Stage 3	32 BAR	Minimum 10 Minutes
Stage 4	42 BAR	Minimum 1 Hour
Stage 5	35 BAR	Minimum 1 Hour

System Refrigerant:		Tested With:	
Strength Tested To:	BAR	Duration	HRS
Leak Tested To:	BAR	Duration	HRS

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	



	Project:	System:

Pressure Test Certificate

Time:

Date:

Pressure

Time:

Date:

Pressure

Engineer		Date:	
Comments:			

	Project:	System:

Pressure Test Certificate

Time:

Date:

Pressure

Time:

Date:

Pressure

Engineer		Date:	
Comments:			

	Project:	System:

Pressure Test Calibration Certificate

Engineer		Date:	
Comments:			

	Project:	System:
Vacuum Test Certificate		

Date of Test:	
---------------	--

System Description:	Full system final vacuum from condenser to all evaporator coils
---------------------	---

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

--	--

System Refrigerant:		Tested With:	
Guidelines	TORR	Rise Test Duration	MINS
Vacuum Test	TORR		

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	

	Project:	System:
Drain Test Certificate		

Date of Test:	
---------------	--

System Description:	Water poured into the sump of the pump and allowing the pump to cycle
---------------------	---

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

Test Type:		Duration:	
Test With:			
Test Amount			

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness P				m :	
:		n:		mpany:	



	Project:	System:

Handover Information

Central Controller Password

Central Controller Model/Serial

Time Schedule Set

BMS Interface Complete

Fire Alarm Interface Complete

London AC are Mitsubishi Electric 'Diamond Quality Partners' & Daikin D1+ Partners which means we are regularly audited by third party auditors on behalf of Mitsubishi Electric & Daikin and makes us part of their elite partner schemes.

We can offer extended warranty on all new equipment supplied subject to service and maintenance being undertaken by London AC Ltd in accordance with the manufacturer's recommendations.

For more information please contact;

Tel: 0203740 4470 Option 4
info@lactechservices.co.uk

Engineer Date:

Comments: