

LONDON

AC LTD



londonacltd.co.uk
020 3740 4470



Commissioning of an Air- conditioning System

Project Address	

Customer	

System Details	

Test Engineer	Customer
Name:	Name:
Signed:	Signed:
Date:	Date:

	Project:	System:

Report Sheet

Engineer		Date:	
Comments:			



	Project:	System:
Report Sheet Condenser		

Condenser 1

System Reference:	
Model Number:	
Serial Number:	
Gas Type:	
Manufacture Charge:	KG

Condenser 2

System Reference:	
Model Number:	
Serial Number:	
Gas Type:	
Manufacture Charge:	KG

Condenser 3

System Reference:	
Model Number:	
Serial Number:	
Gas Type:	
Manufacture Charge:	KG

Engineer		Date:	
Comments:			

	Project:	System:
Report Sheet Condenser		

Liquid Line Lengths

1"3/8	M	1"1/8	M
7/8	M	3/4	M
5/8	M	1/2	M
3/8	M	1/4	M

Refrigerant Totals

Total Manufacture Charge:	KG
Additional Charge:	KG
Gas Type:	

Refrigerant Bottles Used

Serial:		Serial:	
Serial:		Serial:	
Serial:		Serial:	

Standing Pressure:	BAR		
Discharge Pressure Heating:	BAR	Discharge Pressure Cooling:	BAR
Suction Pressure Heating:	BAR	Suction Pressure Cooling:	BAR
Liquid Pressure Heating:	BAR	Liquid Pressure Cooling:	BAR

Engineer		Date:	
Comments:			

	Project:	System:

BC/BS Controller

BS Box 1	Model Number:	
	Serial Number:	

System Address:		Access to the Electrical Box:	
Condensate Type:		Access to the Ports:	
Number of Ports Not in Use:		Isolation Valves Installed:	

BS Box 2	Model Number:	
	Serial Number:	

System Address:		Access to the Electrical Box:	
Condensate Type:		Access to the Ports:	
Number of Ports Not in Use:		Isolation Valves Installed:	

BS Box 3	Model Number:	
	Serial Number:	

System Address:		Access to the Electrical Box:	
Condensate Type:		Access to the Ports:	
Number of Ports Not in Use:		Isolation Valves Installed:	

Engineer		Date:	
Comments:			

	Project:	System:
Pressure Test Certificate		

Date of Test:	
---------------	--

System Description:	
---------------------	--

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

System Refrigerant:		Tested With:	
Strength Tested To:	BAR	Duration	HRS
Leak Tested To:	BAR	Duration	HRS

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	



	Project:	System:

Pressure Test Certificate

Time:

Date:

Pressure

Time:

Date:

Pressure

Engineer		Date:	
Comments:			

	Project:	System:

Pressure Test Certificate

Time:

Date:

Pressure

Time:

Date:

Pressure

Engineer		Date:	
Comments:			

	Project:	System:

Pressure Test Calibration Certificate

Engineer		Date:	
Comments:			

	Project:	System:
Vacuum Test Certificate		

Date of Test:	
---------------	--

System Description:	
---------------------	--

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

System Refrigerant:		Tested With:	
Guidelines	TORR	Rise Test Duration	MINS
Vacuum Test	TORR		

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	
Witness Print:		Sign:		Company:	

	Project:	System:
Drain Test Certificate		

Date of Test:	
---------------	--

System Description:	
---------------------	--

Condenser Model:		Serial:	
Condenser Model:		Serial:	
Condenser Model:		Serial:	

Test Type:		Duration:	
Test With:			
Test Amount			

I Certify the item Detailed has ben tested in my presence

Engineer Print:		Sign:		Company:	
Witness P				m :	
:		n:		mpany:	



Acclaim Accreditation

SHE Management ISO 14001



REFCOM ELITE



Environment Agency Approved Test Centre

	Project:	System:

Report Sheet Temperatures

Model	Serial	FCU DWG Ref	Address	Port	Heating Air On °C	Heating Air Off °C	Cooling Air On °C	Cooling Air Off °C

Engineer		Date:	
Comments:			

	Project:	System:

Report Sheet Temperatures

Model	Serial	FCU DWG Ref	Address	Port	Heating Air On °C	Heating Air Off °C	Cooling Air On °C	Cooling Air Off °C

Engineer		Date:	
Comments:			

	Project:	System:

Report Sheet Temperatures

Model	Serial	FCU DWG Ref	Address	Port	Heating Air On °C	Heating Air Off °C	Cooling Air On °C	Cooling Air Off °C

Engineer		Date:	
Comments:			

	Project:	System

Report Sheet FCU Check List

FCU DWG Ref	Unit Type	Filter Condition	Fresh Air to FCU	Condensate Type	Comments

Engineer		Date:	
Comments:			

	Project:	System

Report Sheet FCU Check List

FCU DWG Ref	Unit Type	Filter Condition	Fresh Air to FCU	Condensate Type	Comments

Engineer		Date:	
Comments:			

	Project:	System

Report Sheet FCU Check List

FCU DWG Ref	Unit Type	Filter Condition	Fresh Air to FCU	Condensate Type	Comments

Engineer		Date:	
Comments:			



	Project:	System:

Handover Information

Central Controller Password

Central Controller Model/Serial

Time Schedule Set

BMS Interface Complete

Fire Alarm Interface Complete

London AC are Mitsubishi Electric 'Diamond Quality Partners' & Daikin D1+ Partners which means we are regularly audited by third party auditors on behalf of Mitsubishi Electric & Daikin and makes us part of their elite partner schemes.

We can offer extended warranty on all new equipment supplied subject to service and maintenance being undertaken by London AC Ltd in accordance with the manufacturer's recommendations.

For more information please contact;

Tel: 0203740 4470 Option 4
info@lactechservices.co.uk

Engineer Date:

Comments: